



MATTERHORN EXPRESS PIPELINE

Matterhorn Express Pipeline Project **Environmental and Social Management and Monitoring Plan**

October 7, 2022

Revised May 24, 2024

Prepared by:

Gulf Companies, SWCA Environmental Services, Matterhorn Express Pipeline

ISSUE AND REVISION RECORD

Revision	Date	
0	10/7/2022	Original Document
1	5/24/2024	General Updates

DISCLAIMER:

This document is issued for the party which commissioned it and for specific purposes connected with the above-captioned project only. It should not be relied upon by any other party or used for any other purpose.

We accept no responsibility for the consequences of this document being relied upon by any other party, or being used for any other purpose, or containing any error or omission which is due to an error or omission in data supplied to us by other parties.

This document contains confidential information and proprietary intellectual property. It should not be shown to other parties without consent from us and from the party which commissioned it.

MATTERHORN EXPRESS PIPELINE, LLC

MATTERHORN EXPRESS PIPELINE PROJECT

ENVIRONMENTAL AND SOCIAL MANAGEMENT AND MONITORING PLAN

ISSUE AND REVISION RECORD	2
DISCLAIMER	2
ACRONYMS	4
EXECUTIVE SUMMARY	5
ENVIRONMENTAL, SOCIAL AND HEALTH & SAFETY POLICY STATEMENT	6
1. INTRODUCTION	8
1.1. PROJECT SCOPE	8
1.2. STRUCTURE OF THE PLAN	8
1.3. OBJECTIVES & SCOPE	9
1.4 REFERENCES.....	10
2. PROJECT DESCRIPTION	10
2.1. PROJECT SETTING	10
2.2. PROJECT OVERVIEW	13
3. LEGAL AND ADMINISTRATIVE REQUIREMENTS	17
3.1. NATIONAL.....	17
3.2. INTERNATIONAL.....	19
3.3. INSTITUTIONAL ARRANGEMENTS.....	19
4. ROLES AND RESPONSIBILITIES	20
4.1. MXP MANAGEMENT	20
4.2. CONSTRUCTION CONTRACTORS	25
4.3. PERMIT REQUIREMENTS AND MONITORING.....	27
5. PLANS AND PROCEDURES	28
5.1. OVERVIEW.....	28
5.2. GENERAL ESMMP	30
6. IMPLEMENTATION AND FUNDING	40
6.1. MXP ENVIRONMENTAL POLICY AND COMMITMENT.....	40
6.2. FUNDING	40
7. REPORTING AND AUDITING	42
7.1. OVERVIEW	42
7.2. PERFORMANCE REPORTING AND AUDITING	42
7.3. COMMUNICATION	46
APPENDIX A – EMERGENCY RESPONSE PLAN / POLLUTION INCIDENT CONTROL PLAN (CONTINGENCY PLAN)	47
APPENDIX B – TRAFFIC MANAGEMENT PLAN	48
APPENDIX C – WASTE MANAGEMENT PLAN	49
APPENDIX D – ES SOCIAL MANAGEMENT PLAN (HUMAN RESOURCE PROCEDURES)	50
APPENDIX E – EHS MANUAL	51
APPENDIX F – CONSTRUCTION STANDARDS	52
APPENDIX G – SOCIAL POLICIES AND ETHICS	53
APPENDIX H – SECTION 404 PERMITS (ABQ, FW) AND AVOIDANCE MEASURES (GV)	54
APPENDIX I – CONSERVATION MEASURES AND COMMITMENTS (USFWS)	55
APPENDIX J – CULTURAL COMMITMENT LETTERS	56
APPENDIX K – UNANTICIPATED DISCOVERY PLAN	57
APPENDIX L – GHG EMISSIONS REPORT	58
APPENDIX M – STAKEHOLDER ENGAGEMENT SUMMARIES	59

ACRONYMS

ABQ	USACE Albuquerque District
E&S	Environmental and Social
EMP	Ecological Management Plan
EEOC	Equal Employment Opportunity Commission
EHS	Environmental, Health and Safety
EI	Environmental Inspector
EIR	Environmental Inspection Report
EMS	Environmental Management System
EP	Equator Principles
EPA	U.S. Environmental Protection Agency
ER	Environmental Report
ESGC	Environmental, Social and Governance Coordinator
ESMMP	Environmental and Social Management and Monitoring Plan
ESMS	Environmental and Social Management System
FLSA	Fair Labor Standard Act
FW	USACE Fort Worth District
GIIP	Good International Industry Practice
GULF	Gulf Companies
GV	USACE Galveston District
H&S	Health and Safety
HDD	Horizontal Directional Drill
HR	Human Resources
KPI	Key Performance Indicator
LMRDA	Labor-Management Reporting and Disclosure Act
MPX	Matterhorn Express Pipeline
NCR	Non-Conformance Report
NLCD	National Land Cover Database
OP	Operational Policy
OSHA	Occupational Safety and Health Act
PPE	Personal Protective Equipment
ROW	Right-of-Way
SEP	Stakeholder Engagement Plan
SWCA	SWCA Environmental Consultants
THC	Texas Historical Commission
TPWD	Texas Parks and Wildlife Department
USACE	United States Army Corp of Engineers
USFWS	United States Fish and Wildlife Service
USGS	United States Geological Survey
WMP	Waste Management Plan
WW	WhiteWater Midstream

EXECUTIVE SUMMARY

The Matterhorn Express Pipeline is an approximately 606-mile intrastate pipeline system designed to transport up to 2.5 billion cubic feet per day of natural gas from the Permian Basin to the Katy area near Houston, Texas. The project also includes seven compressor stations and 27 meter stations. Ancillary facilities also include mainline valve assemblies, launcher/receiver assemblies, riser assemblies and other appurtenances.

This Environmental and Social Management and Monitoring Plan (ESMMP) applies to the pre- construction and construction phases of the project and has been developed to provide guidelines for environmental and social responsibility, describe stakeholder engagement, and provide internal and external grievance resolution processes. Additionally, the ESMMP and its appended documents describe the components of the environmental and social management system and the roles and responsibilities of individuals implementing the plan.

The lead federal permitting agency for this project is the U.S. Army Corps of Engineers (Albuquerque, Fort Worth and Galveston Districts); permits are being obtained under Section 404 of the Clean Water Act. Additional federal consultations are required by the U.S. Fish and Wildlife Service (Austin and Texas Coastal Ecological Services Field Offices) to comply with Sections 7 and 10 of the Endangered Species Act, the Migratory Bird Treaty Act, and the Bald and Golden Eagle Protection Act. Additional authorizations are required with the Texas Historical Commission's State Historic Preservation Office for compliance with the National Historic Preservation Act and Antiquities Code of Texas. State and local permits include those obtained from the Railroad Commission of Texas, Texas Parks and Wildlife Department, and a variety of local permits and license agreements with private or semi-private entities.

Permit conditions will be documented and strictly adhered to throughout the project. Environmental Inspectors will conduct daily inspections to confirm compliance with permit requirements throughout the construction phase. International and federal laws and regulations regarding social responsibility will be followed. This includes the Fair Labor Standard Act, Occupational Safety and Health Act, U.S. Equal Employment Opportunity Commission, Basic Principles on the Use of Force and Firearms by Law Enforcement Officials, and the United Nations Congress on the Prevention of Crime and the Treatment of Offenders (1990). Clear processes for internal and external issues and grievances will be established and published on the project website www.matterhornexpress.com and provided to project staff in the Employee Handbook.

Matterhorn Express's project management team will focus on specific disciplines, including administrative, health and safety, environmental and social, and construction. Each member of the project management team will monitor compliance with the various project plans, obligations and permits.

Plans and mitigation commitments identified during project development have been appended to this document. These include an Emergency Response Plan, Waste Management Plan, Traffic Management Plan, Construction Standards, Pipeline Environmental, Health and Safety Manual, and an Unanticipated Discovery Plan for cultural resources. Additional documents include letters of commitment regarding cultural resources, conservation measures and other mitigation commitments. Additionally, the Employee Handbook and human resource procedures and summaries of engagement meetings are provided. These materials describe how Matterhorn Express will achieve the objectives of reducing environmental and social impacts. Specific details are identified in tables in Section 5.2.

Finally, this document identifies the anticipated expenditures pertaining to environmental compliance and social responsibility, including related information detailing reporting and auditing requirements, levels of transparency, and oversight for agencies and the public.

ENVIRONMENTAL, SOCIAL AND HEALTH & SAFETY POLICY STATEMENT

As part of our commitment to our employees, contractors, customers, communities, and environment where we operate, we at WhiteWater Midstream, LLC shall confirm compliance with applicable environmental, social, health and safety regulations, and pledge to foster a robust corporate culture that goes beyond regulatory compliance; to be good stewards of the resources available for our operations.

We take our environmental, social, health and safety responsibilities seriously, and consistent with our company's core values, this Environmental, Social, and Health & Safety (ESHS) Policy is a statement of our commitment to optimizing the value of the commodities we control, keeping our workers and neighbors safe, and minimizing our overall environmental impact.

WhiteWater Midstream, LLC with the visible, effective, and permanent leadership and support of the company's Senior Management, commits to:

- Comply with all applicable federal, state, and local environmental, social and health and safety laws, regulations, and management standards, as well as the voluntary adoption of ESHS best practices including the Equator Principles (IV) to which the company subscribes.
- Communicate this ESHS Policy with, and promote this ESHS compliance culture through, our own staff as well as suppliers and contractors, and monitor their compliance with this policy.
- Design and safely and reliably build, operate, and maintain our midstream assets with emphasis on effective process safety programs to maintain a safe work environment with the goal of preventing/eliminating accidents.
- Train employees and communicate with contractors to effectively implement a top-down culture of safety awareness.
- Identify, evaluate, and manage project environmental, social, health and safety risks and impacts.
- Establish and fill clear roles and responsibilities for achieving ESHS objectives and performance targets.
- Create and maintain a safe and secure working environment.
- Evaluate and continually improve our ESHS management systems, performance and training of staff and contractors.
- Communicate to management and all concerned any unlawful or unsafe conditions and security lapses.
- Maintain open communications, transparency and continued dialogue with our employees, contractors, communities, regulatory authorities, suppliers, customers, and other stakeholders.
- Continue to develop technologies and implement process enhancements to increase the performance and sustainability of our operations.

WhiteWater Midstream, LLC's Chief Executive Officer and senior management, with support from the Environmental, Social, and Governance Coordinator (ESGC), will verify conformance with this ESHS Policy and be responsible for its execution.

This policy is effective as of October 7, 2022

Christer Rundlof
Chief Executive Officer,
WhiteWater Midstream, LLC

INTRODUCTION

1.1. PROJECT SCOPE

This document is the Environmental and Social Management and Monitoring Plan (ESMMP) for the Matterhorn Express Pipeline Project (the Project). The primary objective of this ESMMP is to provide guidelines for environmental and social responsibility, describe stakeholder engagement, and provide internal and external grievance resolution processes for site activities which may cause harm or nuisance. This ESMMP is intended to provide a framework to verify transparent and effective monitoring, prevention, minimization, mitigation, compensation, and off-setting measures to address the environmental and social (E&S) impacts associated with the Project. Safety measures are addressed in the Construction Standards (Appendix F) and Pipeline Environmental Health & Safety (EHS) Manual (Appendix G). (Due to the familiarity of American workers with an EHS manual, it is prudent to retain the familiar title rather than change to the equivalent Occupational Health and Safety manual.)

This document supports the Environmental Reports (ERs) which have been undertaken by SWCA Environmental Consultants, ongoing stakeholder engagement conducted by Matterhorn Express Pipeline, LLC (Matterhorn Express or the Project Proponent), and technical design aspects of the project which have been prepared by Gulf Companies.

This ESMMP should be updated and/or revised as necessary to address the prevailing conditions of the Project. Responsibilities for implementation of identified mitigation or management actions are outlined in the ESMMP and fall on either Matterhorn Express or the construction contractors. At the time of writing, Pumpco Energy Services, and Troy Construction have been selected as the pipeline construction contractors. Solar has been selected as the compressor station EPC contractor, and NTACT & Strike have been chosen to perform EPC services for the Meter Stations. Some Meter Stations have been constructed while others are in the engineering/design phase.

This document is an overarching framework for environmental & social (E&S) management covering the pre-construction and construction phases. The Project Proponent will be responsible for post-construction restoration. Ongoing operating activities will be governed by the standard operating procedures of the operator, WWM Operating, LLC.

This document and additional supporting documentation regarding this Project can be found on the project website: www.matterhornexpress.com.

1.2. STRUCTURE OF THE PLAN

The ESMMP is structured according to the following sections:

- Section 1: Introduction
- Section 2: Project Description
- Section 3: Legal and Administrative Requirements
- Section 4: Key Roles and Responsibilities
- Section 5: Mitigation and Monitoring Requirements
- Section 6: Implementation
- Section 7: Reporting and Auditing

1.3. OBJECTIVES AND SCOPE

The objectives of this ESMMP are to:

- Clearly describe the specific components of the environmental and social management system (ESMS) relevant to the Project
- Establish objectives for the ESMS
- Define the roles and responsibilities for implementation and maintenance of the system
- Define the actual working arrangements for environmental and social management during the site pre-construction and construction phases of the Project.

This ESMMP applies to all aspects of pre-construction and construction activities. In addition, this document acts as a guide to the supporting documentation that together constitutes the environmental and social management framework for the Project activities. Responsibilities for implementation are outlined in this ESMMP. Where responsibilities fall to contractors, these may be implemented via the contractor’s own ESMS which will be required to be accredited to ISO 14001:2015 or equivalent and approved by Matterhorn Express prior to use. As a minimum, contractors must comply with the Matterhorn Express ESMS including this ESMMP, and this document will be provided to the contractors.

The mitigation measures identified within this document will be implemented within the formal Matterhorn Express ESMS aligned to ISO 14001:2015 (international standard for EMS), and ISO 26000:2010 (social responsibility), or equivalent is discussed and addresses:

- Organization and responsibilities
- Training and awareness
- Emergency procedures and response
- Record keeping
- Performance monitoring, reporting, and auditing
- Human rights
- Labor practices
- Fair operating practices
- Community involvement/development
- The environment
- Consumer issues

1.4. REFERENCES

The environmental and social management requirements presented in this document have been based on the following:

- Matterhorn Express environmental and social management system (ESMS), including policies, procedures, and supporting plans developed over the course of the Project as presented in the attached appendices.
- Environmental permits and consultations as presented in Table 3.1-1.
- Project site visit and data collected by SWCA from February 2022 to September 2022: including wetland delineation and cultural resource surveys and reports.
- Information published in The Environmental Report was prepared by SWCA (4th quarter 2022).

2. PROJECT DESCRIPTION

2.1. PROJECT SETTING

Ecoregions denote areas of general similarity within ecosystems and in the type, quality, and quantity of environmental resources (U.S. Environmental Protection Agency [EPA] 2019a) and are used herein to describe the general characteristics of the Project area. Ecoregions are collective mosaics of landscape identified by alternating abiotic and biotic resources, such as geology, physiography, climate, soils, vegetation, and land use (Bureau of Economic Geology, 2010).

A hierarchical scheme distinguishes the different levels of ecological regions, with Level I as the broadest scale and Level IV as the finest subdivision of ecoregions (EPA 2022a). Level III and Level IV Ecoregions for state- and county-level scales were used to evaluate the Project. The Project crosses the following five Level III Ecoregions: Chihuahuan Deserts (24), High Plains (25), Edwards Plateau (30), Central Great Plains (27), Cross Timbers (29), Texas Blackland Prairie (32), East Central Texas Plains (33), and West Gulf Coastal Plain (34). Table 2.1-1 provides a summary of the Level III and IV Ecoregions crossed by the Project.

Table 2.1-1: Ecoregions Crossed by the Project

Level III Ecoregion	Level IV Ecoregion	Project Area by County	Texas Ecoregion Description	Matterhorn Express Pipeline Project Portion
Chihuahuan Deserts	Chihuahuan Basins and Playas (24a)	Pecos Crane Upton	The Chihuahuan Deserts ecoregion extends from southeastern Arizona to the Edwards Plateau in central Texas. This ecoregion has physiography of basin and range terrain with alternating mountain ranges near the Texas-New Mexico border. This ecoregion includes desert flats and valleys, bolson drainages, plateaus, and sand hills. These support cactus savannas, shrublands, and grassland vegetation communities. Vegetative cover consists of semi-desert grassland and arid shrubland.	WAHA to Rankin Lateral/Stanton Lateral/Mainline

High Plains	Arid Llano Estacado (25k)	Crane Upton Midland Glasscock Reagan	The High Plains ecoregion encompasses the panhandle of north Texas and northeastern New Mexico. This ecoregion consists of smooth to slightly irregular plains and is characterized by cropland and agricultural fields. Annual precipitation (less than 20 inches) is generally collected within small depressions of the landscape which accumulate to form seasonal playa lakes. Prevalent agricultural land use in this ecoregion has hydrologically modified these depressions, but they naturally function as shallow recharge wetlands. Due to limited precipitation, these playa habitats support migrating waterfowl, shorebirds, amphibians, and small mammals.	Mainline Stanton Loop Lateral
	Llano Estacado (25i)	Midland Martin		Mainline Red Lake Lateral
Edwards Plateau	Semi-arid Edwards Plateau (30d)	Upton Reagan Irion Tom Green	This ecoregion is a unique region underlain by Cretaceous limestone, sandstone, shales, and dolomite substrates, which supports a network of streams and karst topography. This portion of the ecoregion has a semi-arid climate with seasonally intermittent streams, primarily sustaining shrub and short grass vegetation. Landscape profiles also include sharp hills and canyons due to rockfall (erosion) of mesas. This is in contrast to rounded hills in the east that are weathered by greater annual precipitation.	Mainline Stanton Loop Lateral
	Edwards Plateau Woodland (30a)	Lampapas		Mainline
Central Great Plains	Red Prairie (27h)	Tom Green Concho	The Central Great Plains are slightly lower, receive more precipitation, and are more irregular than the High Plains (25) to the west. The ecological region was once grassland, a mixed or transitional prairie from the tallgrass in the east to shortgrass farther west. Scattered low trees and shrubs occur in the south. Most of the ecoregion is now cropland. The eastern boundary of the region marks the eastern limits of the major winter wheat growing area of the United States. Soils in this region are generally deep with shallow soils on ridges and breaks.	Mainline
	Limestone Plains (27j)	Concho McCulloch		Mainline
Cross Timbers	Western Cross Timbers (29c)	McCulloch San Saba	The Cross Timbers ecoregion is a transitional area between the once prairie, now winter wheat growing regions to the west, and the forested low mountains or hills of eastern Oklahoma and Texas. The region stretches from southern Kansas into central Texas and contains irregular plains with some low hills and tablelands. It is a mosaic of forest, woodland, savanna, and prairie. The Cross Timbers ecoregion is not as arable or as suitable for growing corn and soybeans as the Central Irregular Plains (40) to the northeast. The transitional natural vegetation of little bluestem grassland with scattered blackjack oak and post oak trees is used mostly for rangeland and pastureland, with some areas of woody plant invasion and closed forest. Oil production has been a major activity in this region for over eighty years.	Mainline
	Limestone Cut Plain (29e)	Lampapas Burnet Williamson		Mainline
	Southern Blackland/Fayette Prairie (32b)	Washington Austin		Mainline

Texas Blackland Prairies	Northern Blackland Prairie (32a)	Williamson	The Texas Blackland Prairies form a disjunct ecological region, distinguished from surrounding regions by fine-textured, clayey soils and predominantly prairie potential natural vegetation. The predominance of Vertisols in this area is related to soil formation in Cretaceous shale, chalk, and marl parent materials. Unlike tallgrass prairie soils that are mostly Mollisols in states to the north, this region contains Vertisols, Alfisols, and Mollisols. Dominant grasses included little bluestem, big bluestem, yellow Indiangrass, and switchgrass. This region now contains a higher percentage of cropland than adjacent regions; pasture and forage production for livestock is common. Large areas of the region are being converted to urban and industrial uses. Typical game species include mourning dove and northern bobwhite on uplands and eastern fox squirrel along stream bottomlands.	Mainline
East Central Texas Plains	Southern Post Oak Savanna (33b)	Williamson Lee Washington Austin	Also called the Post Oak Savanna or the Claypan Area, this region of irregular plains was originally covered by post oak savanna vegetation, in contrast to the more open prairie-type regions to the north, south, and west, and the pine forests to the east. The boundary with	Mainline
	San Antonio Prairie (33c)	Lee	Ecoregion 35 is a subtle transition of soils and vegetation. Soils are variable among the parallel ridges and valleys, but tend to be acidic, with sands and sandy loams on the uplands and clay to clay loams in low-lying areas. Many areas have a dense, underlying clay pan affecting water movement and available moisture for plant growth. The bulk of this region is now used for pasture and range.	Mainline
Western Gulf Coastal Plain	Northern Humid Gulf Coastal Prairies (34a)	Austin Waller Wharton	The principal distinguishing characteristics of the Western Gulf Coastal Plain are its relatively flat topography and mainly grassland potential natural vegetation. Inland from this region the plains are older, more irregular, and have mostly forest or savanna-type vegetation potentials. Largely because of these characteristics, a higher percentage of the land is in cropland than in bordering ecological regions. Rice, grain sorghum, cotton, and soybeans are the principal crops. Urban and industrial land uses have expanded greatly in recent decades, and oil and gas production is common.	Mainline Katy Lateral Tres Palacios
	Floodplains and Low Terraces (34c)	Austin Waller		Katy Lateral Tres Palacios

Sources: Bureau of Economy Geology (2010), Texas Parks and Wildlife Department (2019a), Griffith et al. (2007).

The Project begins in the Chihuahuan Deserts (24) ecoregion, which extends from southeastern Arizona to the Edwards Plateau in central Texas. This ecoregion includes Pecos, Crane, and Upton Counties and accounts for approximately 13 percent of the project area. Most of the Project is located east of the Pecos River and consists of basins and playas that extend towards the Stockton Plateau. Trans-Pecos characteristics, such as mountainous elevations and Chihuahuan woodlands, are located west of the Project. The WAHA to Rankin

Lateral, Stanton Lateral, and Stanton Lateral Loop then converge into the Edwards Plateau (30) ecoregion. The WAHA to Rankin Lateral continues through the western portion of the Edwards Plateau, while the Stanton Lateral and the Red Lake Lateral extend north into the southern portion of the High Plains (25) ecoregion. Project counties of this ecoregion include Crane, Upton, Midland, Glasscock, Martin and Reagan Counties, and account for approximately 12 percent of the Project area. The natural landscape of this ecoregion consists of irregular grasslands, dominated by grama-buffalo grass, which transitions to Trans-Pecos scrub savanna further south. Although this landscape is dissected by cropland, grazing pastures, and oil and gas activities, the Project area is mainly surrounded by oil and gas fields. The Project continues east through central Texas, transecting the southwestern portion of the Edwards Plateau (30) ecoregion. This ecoregion includes Upton, Reagan, Irion, Tom Green, and Lampasas Counties and accounts for approximately 21 percent of the Project area. The Project area crosses through into the Central Great Plains where the topography slightly lowers and receives more precipitation. This ecoregion includes Tom Green, Concho, and McCulloch Counties and accounts for approximately 13 percent of the Project area. The Project area continues to the transition ecoregion of the Cross Timbers. This region is used mostly for rangeland and pastureland, with historical influences from oil and gas activities. This ecoregion includes McCulloch, San Saba, Burnet, and Williamson Counties and accounts for about 14 percent of the Project area. The Project area crosses through into the Texas Blackland Prairies. This ecoregion is heavily used for agricultural and livestock production due to its rich clayey soils. This ecoregion includes Williamson, Washington, and Austin Counties and accounts for approximately 10 percent of the Project area. The East Central Texas Plains ecoregion makes up a significant portion of the eastern portion of the Matterhorn Express Pipeline. Encompassing approximately 8 percent of the Project area, this ecoregion includes Williamson, Lee, Washington, and Austin Counties. The Project area continues into and terminates in the Western Gulf Coastal Plain and accounts for about 9 percent of the Project Area. This ecoregion commonly has agricultural and oil and gas operations.

According to the National Land Cover Database (NLCD) (U.S. Geological Survey [USGS] 2022a), scrub-shrub vegetation dominates the Project area averaging 52.8 percent within these counties. Scrub-shrub is typically drought-tolerant, thorny vegetation that forms dense understories. Pastures (17.2%) and cultivated crops (15.4%) are also present, contributing to the largely rural landscape. In contrast to western counties of the Project, those within the West Gulf Coastal Plain have been primarily converted for agricultural uses, such as cropland, pastures, and grazing.

2.2. PROJECT OVERVIEW

Matterhorn Express proposes to construct and operate the Project, an intrastate natural gas pipeline extending from Pecos County to Wharton County, Texas (Figure 2.2-1). The Project is designed for up to 2.5 billion cubic feet per day, 42-inch diameter, dry natural gas pipelines from the Permian Basin to the Houston Texas area constructed to provide relief would to Permian Basin natural gas takeaway constraints.

The Matterhorn Express Pipeline extends approximately 606 miles from the Waha Gas Hub near Cayanosa, Pecos County, Texas, and terminate at the Coastal Bend Header (CBH), Wharton County, Texas. The proposed Project crosses the following 17 Texas counties:

- Austin
- Burnet
- Concho
- Crane
- Glasscock
- Irion
- Lampasas
- Lee
- Martin
- McCulloch
- Midland
- Pecos
- Reagan
- San Saba
- Tom Green
- Upton
- Waller
- Washington
- Wharton
- Williamson


The Project also includes the Waha to Rankin Lateral, The Stanton Lateral, nine smaller laterals, and eight compressor stations (Table 2.2-1). The Waha to Rankin Lateral is an approximately 81-mile lateral that extends

from the Waha Compressor Station in Pecos County, TX to the Rankin Compressor Station in Upton County, TX. The Stanton Lateral is an approximately 79-mile lateral from the Rankin Compressor Station to a proposed meter station in Martin County, TX. The Project also includes a variety of ancillary facilities and sites, including 27-meter stations, 8 temporary launcher/receiver sites, 39 mainline valve sites, and 4 temporary contractor yards.

Table 2.2-1: Matterhorn Express Pipeline and Facilities

Category	Pipeline/Facility	County	Diameter	Length/Acreage
Matterhorn Express Pipeline	Matterhorn Express Mainline	15 counties	42-inch	411 miles
Laterals	Stanton Lateral	Martin, Midland, Upton, Reagan (4 counties)	36-inch	78.88 miles
	Buffalo Lateral	Martin	12-inch	4.16 miles
	Hopson Lateral	Midland	20-inch	1.39 miles
	JEB Lateral	Upton	12-inch	1.10 miles
	Red Lake Lateral	Martin	24-inch	8.58 miles
	Stanton Lateral Loop	Midland, Glasscock, Upton, Reagan (4 counties)	36-inch	48.64 miles
	Waha-Rankin	Pecos, Crane, Upton (3 Counties)	36-inch	82.53 miles
	Katy Lateral	Austin, Waller	24-inch	21.83 miles
	Sadow Lateral	Lee County	24-inch	2.69 miles
	Tennessee Gas Lateral	Wharton County	24-inch	0.88 miles
	Tres Palacios Lateral	Wharton County	36-inch	13.59 miles
	Dow Katy Lateral	Waller County	12-inch	0.29 miles
Compressor Stations	CS-1 Waha	Pecos	N/A	18.75 acres
	CS-2 Rankin	Upton	N/A	12.93 acres
	CS-3 Barnhart	Irion	N/A	8.18 acres
	CS-4 Eden	Concho	N/A	8.21 acres
	CS-5 San Saba	San Saba	N/A	8.21 acres
	CS-6 Florence	Williams	N/A	8.21 acres
	CS-7 Lincoln	Lee	N/A	10.06 acres
	Midkiff Booster	Reagan	N/A	8.22 acres

Figure 2.2-1: Project Location



2.2.1. PROGRAM FOR DEVELOPMENT

Figures 2.2-2 and 2.2-3 illustrate the key program schedule dates and durations of activities by pipeline, compressor stations and metering facilities.

Figure 2.2-2: Milestones for Key Project Activities

Removed for public consumption due to sensitive information.

3. LEGAL AND ADMINISTRATIVE REQUIREMENTS

3.1. NATIONAL

Table 3.1-1 provides an overview of applicable federal, state, and local environmental permits, clearances, and authorizations that are required for the Matterhorn Express mainline. The conditions included therein would be in addition to the information covered in this ESMMP.

Table 3.1-1: Required Project Permits, Clearances and Authorizations

Agency	Permit, Approval or Authorization	Filing Date	Receipt Date
U.S. Army Corps of Engineers: Albuquerque (ABQ), Fort Worth (FW), and Galveston (GV) Districts	<ul style="list-style-type: none"> Clean Water Act, Section 404 Permit 	<ul style="list-style-type: none"> ABQ: 12/02/2022 FW: 11/11/2022 GV: 10/31/2022 Waha: 12/9/2022 Katy Lateral: 1/20/2023 Tres P – GV 4/14/2024 	<ul style="list-style-type: none"> ABQ: 01/31/2023 FW: 09/6/2023 GV: 09/20/2023 Waha: 3/3/2023 Katy Lateral: 8/9/2023 Tres P – GV:10/15/2024 <p>Note: Permitting timeframes and methodologies may be subject to revision dependent on additional agency coordination activities.</p>
U.S. Department of Interior Fish and Wildlife Service (USFWS) Field Office TBD	<ul style="list-style-type: none"> Consultation regarding compliance with Sections 7 and 10 of the ESA Migratory Bird Consultation under Migratory Bird Treaty Act 16 U.S.C. 703-711 and Section 3 of Executive Order 13186, Bald and Golden Eagle Protection Act 	<ul style="list-style-type: none"> 12/29/2022 Tres P: 4/15/2024 	<ul style="list-style-type: none"> 9/1/2023 September 2024
Texas Historical Commission/SHPO	<ul style="list-style-type: none"> Section 106, National Historic Preservation Act Coordination Antiquities Code of Texas (applicable due to crossing of University of Texas administered lands) 	<ul style="list-style-type: none"> ABQ: 12/02/2022 FW: 11/11/2022 GV: 10/21/2022 Tres P GV: 4/15/2024 	<ul style="list-style-type: none"> ABQ: 01/13/2023 FW: 12/16/2022 GV: 12/02/2022 Tres P GV 5/15/2024

Agency	Permit, Approval or Authorization	Actual Filing Date	Actual Receipt Date
Railroad Commission of Texas	<ul style="list-style-type: none"> • P5 Organization a Report • T4 Permit: Application for permit to operate a pipeline in Texas • Hydrostatic Test Discharge Permit (TXG670000) • Drilling Mud Landfarm Permit • PS-48: New Construction Commencement Report 	<ul style="list-style-type: none"> • 1/27/2022 • Initial 2/24/2022 Amendment 2/25/2022 • All filed for by 2/6/2024 • All filed for by 10/17/2023 • TBD 	<ul style="list-style-type: none"> • 2/24/2022 • Initial 3/28/2022 Amendment 6/21/2022 • All received by 3/14/2024 • All received by 10/31/2023 • TBD
Texas Parks and Wildlife Department	<ul style="list-style-type: none"> • PWD-994 Individual Permit: Marl, Sand, Gravel, Shell, or Mudshell Permit 	<ul style="list-style-type: none"> • N/A 	<ul style="list-style-type: none"> • N/A
Texas Pacific, Union Pacific Railroad, Crystal City Railroad, KCS Railroad	<ul style="list-style-type: none"> • 13 - Active Railroad Crossing Permits 	<ul style="list-style-type: none"> • Submittal began by 12/31/2022 	<ul style="list-style-type: none"> • All anticipated receipt by 8/1/2024
Various Counties	<ul style="list-style-type: none"> • 139 - Road Crossing Permits 	<ul style="list-style-type: none"> • Submittals began by 12/31/2022 	<ul style="list-style-type: none"> • All anticipated receipt by 8/1/2024

National labor management standards applicable to the Project include:

- Fair Labor Standard Act (FLSA) of 1938, for wages and overtime pay
- Labor-Management Reporting and Disclosure Act (LMRDA) of 1959 for relationship between unions and their members
- Texas Labor Code-Worker’s Compensation Act
- Occupational Safety and Health Act (OSHA)
- Laws enforced by the U.S. Equal Employment Opportunity Commission (EEOC) related to protection against any type of discrimination (i.e., Title VII of the Civil Rights Act [1964], the Pregnancy Discrimination Act, the Equal Pay Act [1963], the Age Discrimination in Employment Act [1967], Title I of Americans with Disabilities Act [1990], amongst others)

Although the project will not be hiring Law Enforcement Officials or guards, any staff acting as temporary guards in any of the project facilities will adhere to the following regulations:

- Code of Conduct for Law Enforcement Officials, United Nations General Assembly, Resolution 34/169, December 17, 1979
- Basic Principles on the Use of Force and Firearms by Law Enforcement Officials, United Nations Congress on the Prevention of Crime and the Treatment of Offenders, September 7, 1990

Project facilities have been designed in accordance with USDOT 49 CFR Part 192 “Transportation of Natural and Other Gas by Pipeline: Minimum Federal Safety Standards”, as regulated by the Pipeline and Hazardous Materials Safety Administration (PHMSA). Other applicable industry codes, regulations, standards and specifications have been accounted for in the design process.

3.2. INTERNATIONAL

The Project will be undertaken in accordance with the international treaties and conventions ratified by the United States as relevant to the Project, including those related to biodiversity, climate change, species protection and labor rights. The Project will also comply with the Equator Principles, 2020 (EP IV).

3.3. INSTITUTIONAL ARRANGEMENTS

3.3.1. OVERVIEW

It is the responsibility of Matterhorn Express and the construction contractors to make certain this ESMMP is followed, to verify the Project does not cause unacceptable impacts on the local environment or communities. This ESMMP will be updated or revised to address prevailing conditions. Responsibilities for the implementation of identified mitigation or management actions may fall to various actors. It is the responsibility of Matterhorn Express to oversee and monitor the implementation of relevant ESMMP elements by the construction contractors, drilling contractors, other contractors and subcontractors. All contractors will be responsible for implementing the site-specific ESMMP via their own environmental management system (which must meet the minimum requirements of the Project environmental and social management system). Both Matterhorn Express and the construction contractors will appoint Environmental, Health and Safety (EHS) specialists to oversee, monitor and audit work. Sub- contractors will be responsible for implementing task specific activities in line with the Project ESMMP at a minimum and in accordance with their own or the lead contractor systems and procedures.


The next sections outline in more detail the anticipated roles and responsibilities of Matterhorn Express and contractor staff.

4. ROLES AND RESPONSIBILITIES

4.1. MXP MANAGEMENT

Matterhorn Express has established a Project Management Team to address construction, environmental and socio-economic issues (refer to Matterhorn Express’s organizational structure in Figure 4.1-1).

Figure 4.1-1 Matterhorn Express Project Team Organizational Structure



Matterhorn Express will be the key party responsible for implementing the ESMMP through their Project Management Team, which includes:

- Matterhorn Express Project Manager – responsible for general oversight of the Project and providing direction to the Project team, listed below. The Project Manager also serves as the Incident Commander as “Area Manager” as described in the Emergency Response Plan or has the authority to designate an individual to be the Incident Commander.
- Matterhorn Express Construction Manager – responsible for construction monitoring, contract conformance, administration of construction contractors, and confirming compliance with technical, environmental and compliance requirements. The Construction Manager will be on-site regularly.
- Matterhorn Express Health and Safety Coordinator – responsible for overseeing health, safety and security during construction.
- Matterhorn Express Environmental, Social and Governance Officer (ESGC) – responsible for overseeing compliance with environmental policy and monitoring compliance of the Project. The ESGC will verify compliance with the obligations set out in the applicable law, this ESMMP and environmental permits on a day-to-day basis. In addition, this individual will oversee social aspects for the Project, including managing community liaison officer responsibilities for stakeholder engagement and grievance mechanism redress, and verifying that labor rights are being upheld.
- Matterhorn Express Environmental Inspectors – responsible for monitoring the construction contractor to verify environmental compliance on the Project.

The main tasks of these key roles are described below.

4.1.1. MXP PROJECT MANAGER

- Attend meetings with Project team as required.
- Engage and interface with project managers from consultants, contractors and other applicable parties.
- Prepare and implement action plans to enable completion of project activities including project management/controls, engineering, survey, GIS/mapping, right-of-way, environmental/cultural, permitting, procurement, construction and construction management/inspection.
- Manage activities, budget, costs, schedule, QA/QC and risk management.
- Conduct meetings with the project team.
- Approve project deliverables.
- Mitigate project risks and proactively manage project conflicts.
- Document the scope of work and approve changes.
- Establish, develop and lead the project team.
- Manage costs and resources.
- Identify and manage project risks.
- Assure technical/professional quality of work.
- Organize on-time completion of deliverables.
- Maintain project records with the project controls lead.
- Assign project staff responsibilities and engage subconsultants.
- Coordinate QA/QC.

4.1.2. MXP CONSTRUCTION MANAGER

- Interface with Project Manager and construction management team.
- Manage construction management team.
- Supervise construction controls team and Chief/Lead Inspectors.
- Lead construction management team for construction contract administration/conformance, project controls, change management, materials management and reporting.
- Verify implementation of construction management and inspection plan.
- Facilitate meetings to review project status and review issues with Matterhorn Express, project leads, contractors, and other stakeholders.
- Review and approve Request for Information (RFI) submissions from construction contractors.
- Verify construction management personnel have completed the required safety training and that Health and Safety Plans are prepared/implemented.
- Verify project record drawing and close-out packages are completed in accordance with scope requirements.
- Coordinate documentation of final inspections and punch-list items for contractor resolution.
- Monitor and document contract provisions for adherence to contractual requirements.
- Communicate contractual deficiencies to Matterhorn Express and its contractors.
- Facilitate identification, communication, and resolution of outstanding contractual matters.
- Facilitate routine meetings with Matterhorn Express, contractors and applicable parties.
- Facilitate training sessions regarding contract conformance related items.
- Monitor for Non-Conformance Reports (NCRs) and maintain NCR log.
- Initiate and monitors Corrective Action Requests (CARs).
- Coordinate with project team, in resolution of contractual issues as they arise.

4.1.3. MXP HEALTH AND SAFETY (H&S) COORDINATOR

- Take prime responsibility for practical implementation of safety management.
- Oversee and verify implementation of the safety management plans (with support from the Contractors' Superintendent) and verify all contractors and sub-contractors are in compliance with safety requirements.
- Oversee and report safety performance to the Contractors' Superintendent.
- Provide oversight and management of the system of issuing Safe Work Permits and Lock Out/Tag Out Permits
- Coordinate regular audits and inspections to verify that committed impact mitigation measures are being implemented.
- Act as first point of contact on safety matters for government authorities, other external bodies, and the general public.
- Interface with Matterhorn Express, construction management/inspection team, and construction contractor safety personnel.
- Coordinate with Construction Manager, Chief Inspector, and field managers on safety awareness and protocols.
- Perform routine safety audits and provide applicable documentation.
- Lead preparation of Matterhorn Express emergency response plans.

- Monitor construction contractor safety performance and communicate items for resolution to Matterhorn Express and construction contractors.
- Lead preparation of overall safety reporting.
- Encourage positive intervention and near-miss reporting.
- Communicate lessons learned and value-added safety recommendations.
- Participate in investigations of any incidents and monitor implementation of corrective actions.

4.1.4. MXP ENVIRONMENTAL, SOCIAL AND GOVERNANCE COORDINATOR (ESGC)

- Take prime responsibility for practical implementation of environmental management.
- Oversee and verify implementation of the ESMMP (with support from the Contractors' Superintendent and confirm all contractors and sub-contractors are in compliance with the ESMMP requirements.
- Oversee and report environmental performance to the Contractors' Superintendent.
- Review Contractors' and subcontractors' environmental protection/mitigation measures to verify compliance with the ESMMP.
- Coordinate regular audits and inspections to check that committed impact mitigation measures are being implemented.
- Act as the first point of contact on environmental matters for government authorities, other external bodies, and the general public.
- Receive reports from the Contractors' Superintendent regarding any ESMMP non-compliances.
- Oversee regular environmental awareness training and assist personnel in applying environmental standards on site.
- Oversee regular audits and inspections to check that committed impact mitigation measures are being implemented.
- Oversee environmental monitoring on wetlands and water resources, cultural resources, endangered species, and erosion/sediment control measures.
- Maintain overall responsibility for social issues governed by the ESMMP, stakeholder engagement plan (SEP) and other social subplans, as applicable.
- Act as main point of contact for community stakeholders to request information or to lodge grievances, which the ESGC must process and work to resolve in a timely and satisfactory manner according to the Project's grievance mechanism.
- Organize meetings with stakeholders (except for media), especially landowners, any local group leaders, elected officials and appointed local authorities to provide a regular opportunity to discuss any issues or concerns.
- Produce annual summaries that provide details related to community investment activities and the use of the grievance mechanism.

4.1.5. MXP ENVIRONMENTAL INSPECTORS

Matterhorn Express anticipates that pipeline construction will generally be accomplished using five mainline spreads with two construction contractors. Additional contractors will be responsible for constructing the compressor stations and meter stations. Matterhorn Express will generally utilize one Environmental Inspector (EI) per spread to oversee environmental compliance inspection. Additional EI's will be engaged for facility construction as needed. EI's will report to the ESGC, and to the Chief Inspectors on a functional pipeline spread/facility level. Daily Project coordination and environmental compliance communication will occur with the Construction Managers, Chief Inspectors, and Construction Contractor Superintendents/Foremen.

The EI's will perform a key field role in coordinating environmental compliance requirements, overseeing resolution of compliance issues, identifying construction activities or changes that require increased levels of inspection presence, and coordinating communications with contractor representatives. The EI's will have stop-work authority. The EI's will have inspection duties and other coordination duties which include:

- Assist in the development of training programs and materials.
- Perform environmental inspection on the applicable construction work areas and provide direction on permit requirements.
- Review Project environmental inspection reports (EIR) for quality and consistency and advise the inspection staff on resolution of non-compliance issues.
- Coordinate with construction and right-of-way (ROW) management personnel to verify implementation of Project requirements.
- Provide leadership in communicating environmental responsibilities and requirements, safe work practices, and teamwork to the environmental inspection team.
- Perform day-to-day coordination with the Construction Superintendent and construction inspection staff.
- Coordinate with construction inspection staff and contractor representatives daily to verify that the pipeline and facility work sites are marked and flagged as required prior to construction progressing through an area.
- Plan in advance of construction activity to identify and anticipate situations where environmental compliance issues might arise and to assist in preventing such situations.
- Address and resolve compliance issues.
- Coordinate with agency representatives on a regular basis to address agency concerns, maintain positive and effective communications with agency representatives, and facilitate agreements in the field.
- Communicate frequently with the ESGC regarding permit requirements and interpretation, required agency notifications, and compliance issues and resolution.
- Provide supplemental information to the ESGC in a weekly status report.
- Oversee environmental training activities.
- Provide oversight on the conservation measures that have been negotiated with the USFWS for endangered species.

Cultural resource specialists will verify that exclusion fencing is correctly positioned to protect sites, provide environmental training on cultural resources to staff, and be on-call to respond to unanticipated discoveries of cultural resources or human remains in accordance with the Project's Unanticipated Discovery Plan. Cultural resource specialists will also conduct additional surveys, if needed, for Project variance requests and to coordinate with agencies regarding cultural resources as needed. EI's will coordinate with applicable parties for any unanticipated cultural discoveries during construction. A full-time on-site cultural monitor will not be utilized.

4.2. CONSTRUCTION CONTRACTORS

All construction contractors will be responsible for verifying that performance of the Project complies with the ESMMP, all applicable laws relating to environment or social management, and good industry practice with respect to environmental and social matters.

Key environmental and social management requirements of the main contractors will include:

- Implement the requirements of the ESMMP as defined in sections below.
- Provide construction plans that identify approved project workspaces.
- Produce management plans and method statements relating to key activities that include specific reference to the mitigation requirements contained herein during Project progression.
- Provide all training necessary to oversee and implement ESMMP requirements.
- Maintain responsibility for complying with ESMS management and coordination procedures.
- Provide dedicated personnel to confirm that all environmental related construction requirements are adhered to.
- Require third-party subcontractors to implement relevant requirements of the construction ESMMP or follow lead contractor policies and procedures.
- Hold temporary permits, notification of works, and documentation required to support permit implementation.

The key tasks of the main contractor ESMS roles are described below.

4.2.1. CONTRACTORS' SUPERINTENDENT

The construction contractors' Superintendent is responsible for addressing construction issues in the field and overseeing construction work. Additional responsibilities include, but are not limited to:

- Facilitate daily and weekly construction meetings with members of the Project team.
- Verify that construction progress and schedule performance are being reported on a daily, weekly, and monthly basis as appropriate.
- Verify prompt recognition and appropriate reporting of any issues pertaining to construction activities that might lead to budgetary overruns or delays to critical path elements of the schedule.
- Coordinate all construction staking survey efforts with the survey crews.
- Work closely with the ESGC to verify that environmental measures are incorporated and any apparent issues are being communicated to the appropriate personnel.
- Verify compliance with ESMMP specifications, permit conditions, construction contracts, and applicable codes.

- Communicate with the EP's regularly to evaluate and improve implementation of the environmental compliance management program throughout construction.
- Address cases of noncompliance with the Contractor's foreman and management personnel.
- Provide leadership by integrating environmental responsibilities into all levels of the project construction organization.
- Review and evaluate higher level variance requests with the ESGC.
- Aid the Environmental Inspectors (EP's) in compliance with construction, safety, and environmental mitigation measures identified in Project permits and plans.
- Set the standard for environmental responsibility and expectations for construction by the Contractors.
- Aid the EP's in verifying that the construction foreman and laborers maintain environmental compliance during construction and compliance issues are addressed and resolved.
- Confirm that EHS specialists are adequately qualified to understand and implement the ESMMP.

4.2.2. CONTRACTOR EHS SPECIALIST(S)

The construction contractors will be required to demonstrate adherence to the applicable measures included in this plan as part of construction and installation operations. Contractors will be required to appoint dedicated EHS specialists to verify that the applicable elements of this plan are being met.

4.2.3. CONTRACTOR PERSONNEL

The contractors have significant responsibilities for compliance with the Project's environmental and social requirements. The foremen will be accountable for verifying that the Project is constructed in an environmentally responsible manner and in accordance with all Project environmental permits, conditions, plans, and agency requirements during all day-to-day construction activities. Key environmental responsibilities for the contractor's supervisory staff include, but are not limited to:

- Verify that all laborers attend environmental training prior to beginning work on the Project.
- Review and understand the environmental permits, conditions, plans and agency requirements.
- Implement environmental protection measures to meet permit conditions and requirements during construction.
- Verify work is performed in compliance with Matterhorn Express specifications, contract documents, environmental permits, approvals, plans, and landowner line list conditions.
- Respond to the Construction Superintendent's and EP's requests and directives to verify compliance with Project requirements.

4.2.4. SUBCONTRACTORS

The contractor's management team will be responsible for verifying subcontractors' performance, including confirming that subcontractors are adequately informed of the requirements of the ESMMP and can adhere to the requirements. Contractors will verify that their subcontractors are fully aware of all the environmental laws, occupational health and safety regulations, and social responsibility and labor rights requirements that must be implemented. Contractors will be expected to identify the procedures for monitoring and reporting on subcontractor performance.

4.3. PERMIT REQUIREMENTS AND MONITORING

All required permits, licenses and authorizations required prior to the commencement of construction will be provided to the contractors in a permit manual. The permit manual must be on-site and will provide direction regarding permitted construction requirements including roles and responsibilities. It is the responsibility of the contractors to read, understand and comply with the requirements of the permits and other agency approvals. Matterhorn Express will provide an environmental inspection team to confirm compliance with these permits.

Any new permit commitments will be added to the permit manual and included on the Landowner Construction Line List if requirements apply to specific land parcels. In addition, any landowner commitments will be included on the Landowner Construction Line List as easements are negotiated. Matterhorn Express will notify the relevant authorities prior to the start of Project construction activities. Temporary permits have been identified as necessary for the proposed works including those listed in Table 4.1-1.

Table 4.1-1: Responsibility for Temporary Permits

Permit	Responsibility
PS-48: New Construction Report for Texas Railroad Commission	Matterhorn Express
Texas Railroad Commission Minor Permits (e.g., drilling mud landfarming, hydrostatic test water discharge) – may need to be resubmitted if permits expire during construction	Matterhorn Express
Landowner specifications and access notifications (per agreements) stored in construction line list	Matterhorn Express

5. PLANS AND PROCEDURES

5.1. OVERVIEW

This section addresses Project resources topically and their corresponding construction management and mitigation requirements identified during the permitting process. Table 5.1-1 summarizes these topical resources, their location in this ESMMP and the party responsible for developing the supporting plans.

Specific supporting documents and plans have been attached as appendices. For convenience a list of these appendices is provided below:

- Appendix A – Emergency Response Plan/Pollution Incident Control Plan (Contingency Plan)
- Appendix B – Traffic Management Plan (to be provided by construction contractors)
- Appendix C – Waste Management Plan
- Appendix D – ES Social Management Plan (Human Resources Procedures)
- Appendix E – Pipeline EHS Manual
- Appendix F – Construction Standards
- Appendix G – Social Policies and Ethics
- Appendix H – Section 404 Permits (ABQ, FW) and Avoidance Measures (GV)
- Appendix I – Conservation Measures and Commitments (USFWS) (removed for public consumption due to sensitive information)
- Appendix J – Cultural Commitment Letters (removed for public consumption due to sensitive information)
- Appendix K – Unanticipated Discovery Plan
- Appendix L – Greenhouse Gas Report
- Appendix M – Stakeholder Engagement Summaries

Table 5.1-1: Project Requirements and Responsibilities

Location in ESMMP	Resource Type/Supporting Document	Development Responsibility
5.2-1	General environmental and social management (Appendix F, M)	Matterhorn Express
5.2-2	Air quality management	Matterhorn Express
5.2-3	Surface water management including water quality (Appendices A, C, F, I, and J)	Matterhorn Express
5.2-4	Noise management	Matterhorn Express
5.2-5	Landscape and visual management	Matterhorn Express
5.2-6	Traffic and transport management (Appendix B)	Construction Contractors
5.2-7	Land contamination, materials and waste management (Appendices A, C, and F)	Matterhorn Express
5.2-8	Social management (Appendices A, E, F, G, and M)	Matterhorn Express
5.2-9	Ecological mitigation and management (Appendices A, D, H, and I)	Matterhorn Express

Location in ESMMP	Resource Type/Supporting Document	Development Responsibility
5.2-10	Archaeology and cultural heritage management (Appendices J and K)	Matterhorn Express
5.2-11	Occupational health and safety management	Matterhorn Express

Note: Items denoted with an asterisk (*) are not fully developed because they require contractor-specific input; however, the associated table provides minimum guidelines that the Contractors must include in their final plan prior to construction.

In certain circumstances the contractors are responsible for completing site-specific plans; in these cases, Matterhorn Express has provided minimum standards and guidelines that the contractors must incorporate into their supporting plans. Matterhorn Express will review and approve all contractors’ respective plans and procedures to verify continuity with Matterhorn Express requirements before any work commences.

5.2. GENERAL ESMMP

The following sub-sections summarize individual Project actions and specific mitigation and construction monitoring requirements associated with each general resource type and provide a framework for complying with requirements identified in this ESMMP. However, it is noted that specific requirements are found in the supporting documents found within each appendix.

Table 5.2-1: General Site Environmental and Social Management

Objective	Activity	Action	Responsibility	Timescales	Monitoring/ KPI	
Comply with permit requirements	Environmental permits	Develop permit matrix (see Table 3.1-1).	Matterhorn Express and Contractor	Before/during permitting activities	Monthly checking	
Implement construction industry best management practices	Notification of construction	Plan ahead and give regulators advanced notice of construction start. Have permit handbooks on-site which include emergency contacts for regulators at project trailers. Personnel training regarding environmental compliance.	Matterhorn Express and Contractor	Pre-construction	Monthly updates	
	Selecting and managing contractors and sub-contractors	Contractors to provide EHS plans prior to mobilization. Verify sub-contractors have a copy of the ESMMP prior to mobilization. Verify sub-contractors attend environmental training session(s). Establish relationship with Contractors and Environmental Inspection team who will monitor the performance of Contractors/sub-contractors during the project.	Matterhorn Express and Contractors	Pre-construction	Proof of checks, training records Site inspection records	
	Management and site control		Nominate persons within contractor’s organization with defined responsibility for EHS role in Project. Require all method statements to include EHS requirements. Through relevant training, verify everyone on site is aware of their responsibilities and liabilities with respect to the environment. Through site induction, make staff and visitors aware of Project environmental issues and environmental standards. Display environmental resource signage at key work sites prominently.	Matterhorn Express and Contractors	Pre-construction and throughout construction	Environmental Inspection team daily monitoring and weekly reporting
			Adequately protect primary work sites against vandalism, theft and breakage. Contractor to be responsible for security of the ROW and facility sites at all times while the services are being performed. Secure the worksites daily.	Contractor		
	All site works		Establish a safe working environment with an environmental health and safety (EHS) plan that addresses potential hazards, identifies preventive and protective measures, including training and use of PPE, and describes documentation and reporting of accidents, diseases and incidents (see Table 5.2-11 for additional details about EHS).	Contractors	Throughout construction	--
	Liaison with the local communities		Identify the key local representatives and keep them informed of progress (Appendix M).	Matterhorn Express	Pre-construction through construction	Complaints register Monthly audits Communication records

Objective	Activity	Action	Responsibility	Timescales	Monitoring/KPI
		Display notice board at the perimeter of facility work sites stating contact details in the event of a complaint or comment.	Matterhorn Express and Contractors		Daily site walk-around
		Implement the requirements of the grievance mechanism and stakeholder engagement plan (SEP).	Matterhorn Express		Grievance logs
		Address complaints as they arise and in accordance with the defined complaints procedure. Create a log of complaints and verify they are properly followed up on and resolved.	Matterhorn Express		Grievance logs Number of complaints
	Security (inside facility sites)	Develop and implement a site safety and security management plan based on a risk assessment (See Table 5.2-8 on social management for additional details). Do not stack materials against the inside or outside of a site boundary. Secure work sites and equipment to prevent vandalism. Verify all personnel have been issued a helmet sticker to clearly identify they have received EHS training prior to being allowed on site; all personnel must display this sticker to be allowed on site.	Matterhorn Express and Contractors	All times	Daily site walk-around
		Verify all security staff are appropriately vetted and trained about use of force, the security plan, and emergency response.	Contractors	Before employee starts work	Training records
Verify general site housekeeping and environmental protection	Daily and weekly site inspections of ROW and facility sites	ROW and facility sites will be inspected by the EI team on a daily basis.	Matterhorn Express and Inspection Contractor	Throughout construction	Site inspection records Number of complaints Target zero

Table 5.2-2: Air Quality Management

Objective	Activity	Action	Responsibility	Timescale	Monitoring / KPI
Minimize fugitive dust and other emissions	Earthworks, material handling	Provide personal protective equipment to workers on site, such as dust masks where dust levels are likely to be excessive. Locate spoil and topsoil stockpiles away from human receptors (residential areas) or other environmentally sensitive areas (wetlands/waterbodies). Cover, seed or fence stockpiles to prevent wind erosion. Keep stockpiles for the shortest possible time. Consider the prevailing wind direction when siting stockpiles to reduce the likelihood of affecting sensitive receptors. No open burning. Minimize material handling and avoid double handling.	Contractors	Throughout construction	Site inspection records

Objective	Activity	Action	Responsibility	Timescale	Monitoring / KPI
		Sealing or restoring completed areas of the ROW or facility sites as soon as reasonably practicable after completion. Verify all vehicles carrying loose or potentially dusty material to/from the site are fully covered. Verify that the engines of all vehicles and drilling equipment on site are not left running unnecessarily. Minimize dust generating activities. Use water as a dust suppressant where applicable. Control site runoff of water or mud.			
Minimize NOX, PM10, SO2 emissions	Active construction	Abide by permit requirements for compressor stations. Use of modern vehicles to the degree possible to minimize emissions of construction equipment. Minimize vehicle/equipment mileage to the extent practicable. No air emissions testing is required.	Contractors	Throughout construction	Site inspection records

Table 5.2-3: Surface and Groundwater Management Including Water Quality

Objective	Activity	Action	Responsibility	Timescales	Monitoring / KPI
Minimize impact on natural water resource use and contamination	Trench dewatering	No surface or groundwater dewatering without prior approval/permits from authorized body. Establish dewatering sites in well vegetated upland areas with appropriate ECDs.	Contractors	Throughout construction	Site inspection records Permit requirements met
	All construction activities with the potential to result in spillage of fuels, lubricants, concrete and other toxic materials	No direct discharges to wetlands or waterbodies. Manage silt laden runoff from the ROW or facility sites. Implement temporary and permanent ECDs on the ROW and at facility sites.	Contractors	Site establishment	Site inspection records
	Access roads	Provide adequate water bars on access roads to avoid altering drainage paths or damming waters and causing flooding.	Contractors	Throughout construction	Site inspection records
	Drainage	Design storm water drainage systems in line with the U.S. technical norms and to take account of future climate variability.	Matterhorn Express and Contractors	Prior to construction	Site inspection records

Objective	Activity	Action	Responsibility	Timescales	Monitoring / KPI
	Equipment and vehicle maintenance	Undertake equipment and/or vehicle maintenance off site where feasible to prevent potential for releases and spills of oils/solvents/hydrocarbons.	Contractors	Throughout construction	Site inspection records

Table 5.2-4: Noise Management

Objective	Activity	Action	Responsibility	Timescale	Monitoring / KPI
Avoid nuisance generated by daytime construction affecting closest sensitive receptors	Site establishment	<p>The contractor will prepare a site-specific noise control plan as applicable for residential receptors (No noise monitoring is required). It should include the following general methods of noise control:</p> <ul style="list-style-type: none"> • The selection of low noise machinery and equipment, using equipment with lower comparative sound power levels where possible. • Equipment to be inspected on a daily basis for defect prior to the start of works and under no circumstances should defective equipment be used. • Avoid unnecessary revving of engines. • Equipment to be switched off when not in use. • General construction activities should be limited to daytime working hours, where possible (drilling activities are exempt from this condition). • Machinery and equipment to be positioned as far as possible from sensitive areas/residential receptors. <p>Site operatives to be briefed in keeping noise to a minimum.</p> <ul style="list-style-type: none"> • Locating static equipment (e.g., generators) to take advantage of any screening to break the line of sight and sound from receptors. • Laborers to be briefed in keeping noise to a minimum. • Identify and implement appropriate Personal Protective Equipment (PPE) requirements. 	Contractors	Throughout construction	Site inspection records Records of any noise complaints
	Construction traffic	Limit vehicle speeds on site and access roads, particularly close to residential receptors. Traffic should be managed to avoid the need for traffic to queue up. Schedule timing of deliveries to avoid disturbance near populated areas. Maintain access roads to minimize washboards on road surfaces which may give rise to vehicle body noise and rattle.	Contractors	During construction	Site inspection records Records of any noise complaints

Table 5.2-5: Landscape and Visual Management

Objective	Activity	Action	Responsibility	Timescale	Monitoring / KPI
Minimize adverse impacts on viewsheds and landscape character	Site establishment	Keep construction traffic to a minimum especially near residential receptors. Implement good housekeeping practices including daily trash clean-up. Set out a material management plan to minimize the number of vehicle movements required. Minimize ROW disturbance as far as practicable. Permanent facility sites should be painted to match the color pallet of the surrounding area.	Matterhorn Express and Contractors	Throughout construction	Site inspection records

Table 5.2-6: Traffic and Transport Management

Objective	Activity	Action	Responsibility	Timescale	Monitoring / KPI
Minimize road hazards, congestion and damage to road infrastructure	Site establishment HDD Construction	Contractors to develop a final Traffic Management Plan for Matterhorn Express review. Adoption of best transport safety practices across all aspects of Project operations with the goal of preventing traffic accidents and minimizing injuries suffered by Project personnel and the public. Measures should include: <ul style="list-style-type: none"> • Emphasizing safety aspects among drivers. • Improving driving skills and requiring appropriately licensed drivers. • Adopting limits for trip duration and arranging driver rosters to avoid overtiredness. • Avoiding dangerous routes and times of day to reduce risk of accidents. • Regular maintenance of vehicles and use of manufacturer approved parts to minimize potentially serious accidents caused by equipment malfunction or premature failure. Where the Project may contribute to significant increase in traffic along existing roads, or where road transport is a significant component of a project, the following measures should be implemented: <ul style="list-style-type: none"> • Minimizing pedestrian interaction with construction vehicles. • Coordination with emergency responders to verify that appropriate first aid is provided in the event of accidents. • Wearing PPE for workers on foot. • Locating secondary project components such as worker accommodation close to project work sites and arranging worker bus transport to minimizing external traffic. • Employing safe traffic control measures, including road signs and flag persons to warn of dangerous conditions. 	Matterhorn Express and Contractors	Pre-construction through construction	Site inspection records EHS statistics and incident reporting relating to traffic incidents

Objective	Activity	Action	Responsibility	Timescale	Monitoring / KPI
		In the case of a traffic accident, local police or State Troopers should be contacted depending on location.			

Table 5.2-7: Land Contamination, Materials and Waste Management

Objective	Activity	Action	Responsibility	Timescale	Monitoring / KPI
Reduce the use of raw materials/ potentially finite and or scarce resources	Pre-construction	Implementing good housekeeping and operating practices, including inventory control to reduce the amount of waste. Implementing procurement measures that recognize opportunities such as ordering the correct amount of materials to be delivered when needed.	Contractors	Procurement and staging	N/A
Appropriate spoil handling and disposal	Construction	Topsoil and overburden will be carefully removed from each of the proposed spoil disposal sites and stockpiled nearby to use for backfill, as required.	Contractors	Construction	EI site inspection records
Minimization, safe handling, storage and disposal of waste	Pre-construction and construction	Waste Management Plan will be followed: Project team will keep a clean working environment and control waste at all times. Waste management planning: identify and characterize the source of all waste streams from the Project with the proposed final disposal option. Recycling will be conducted when possible. The disposal of wastewater and HDD mud must be permitted. All waste material will be segregated into non-hazardous and hazardous wastes for consideration for re-use, recycling, or disposal.	Matterhorn Express and Contractors	Construction	Waste monitoring/ tracking records EI site inspection records
Prevention of leaks, spills and environmental incidents	Site establishment	Follow the emergency response plan (Appendix A). Establish procedure for reporting any environmental incidents related to spills / leakages and how to deal with any spills / leakages. Follow EHS manual (Appendix F). Provide specialist training in appropriate procedures to persons with hazardous materials or waste management responsibilities. Maintain an inventory of hazardous materials and specific procedures/ controls. Maintain available copies on site of Material Safety Data Sheets (MSDS) for all hazardous substances used during the Project. Provide copies of all MSDS for all hazardous substances used during the Project to Matterhorn Express. If there are specific waste and hazardous materials storage areas they must have:	Matterhorn Express and Contractors	Construction	Emergency Plans Discuss plans at safety tailgate meetings Site inspection records

Objective	Activity	Action	Responsibility	Timescale	Monitoring / KPI
		Fire extinguisher available at all times. Located next to any required PPE (as necessary for irritants and hazardous materials). Spill kits available at all times.			

Table 5.2-8: Social Management

Objective	Activity	Action	Responsibility	Timescale	Monitoring / KPI
Prevention of adverse impacts on local communities	ROW Acquisition	Conduct public outreach meetings in the local communities. Conduct fair negotiations with landowners. Honor commitments made to landowners who make agreements with Matterhorn Express. Coordinate with local municipalities. Workers to sign the code of conduct and adhere to professional behavior, as applicable.	Matterhorn Express Right-of-Way Consultants	Pre-construction	Monitoring of commitments
Provide environmental awareness	Education awareness and training	Prepare a training plan to address: Awareness to be sensitive to general environmental impacts of the Project as well as the environmental impact of specific tasks. Knowledge to guide implementation of environmental management procedures.	Matterhorn Express and Contractors	Pre-construction and construction	Monitoring of training plan
Protect construction site and landowner property	Site Access and Security plan	Matterhorn Express in collaboration with Contractors to prepare a security strategy for site prior to construction. The plan will: <ul style="list-style-type: none"> • Identify the types of security issues and risks. • Describe access and control of equipment and procedures (for instance signage, gates and fencing, lighting, landowner issues, agency coordination, etc.). 	Matterhorn Express and Contractors	Throughout construction	Site inspection records
Positive stakeholder relationships	Coordinate and stakeholder engagement	Continue to engage with the local community and landowners (Appendix M). Respond to phone calls, emails, and concerns.	Matterhorn Express	Throughout construction	Monitoring of community engagement

Table 5.2-9: Ecological Management

Objective	Activity	Action	Responsibility	Timescale	Monitoring / KPI
Minimize disturbance to sensitive habitats	Pre-construction	Conduct a wetland and waterbodies survey and sensitive habitat survey to support permitting. Conducted design efforts to avoid and minimize impacts.	Matterhorn Express and Contractors	Prior to construction and during construction	CWA 404 permits will be obtained for the

Objective	Activity	Action	Responsibility	Timescale	Monitoring / KPI
		Minimize removal of vegetation when possible.			portions of the project required
Minimize impacts to wetland and waterbodies	Construction	Clean Water Act Section 404 permits will be followed (Appendix H). SWPPP documents will be followed to prevent unfiltered stormwater from entering wetlands. Emergency Spill Response plan will be maintained and followed with spill kit equipment will be kept on hand at all construction locations. Areas of refueling will have safety measures followed to prevent spills and leaks. Spill kits and fire extinguishers will be located adjacent to these refueling areas. Vehicles will be regularly cleared to reduce the potential for spreading invasive species into the project area.	Matterhorn Express and Contractors	During Construction	Weekly inspections by EIs and following storm events. Tailgate briefing will provide reminders of various environmental topics on a regular basis
Minimize disturbance to endangered species	Pre-construction Construction	Use habitat survey and endangered species survey to support permitting and develop consultation plan. EHS staff will conduct training the potential endangered species within the project area staff should be aware of. Follow conservation plan for the Gulf Coast Jaguarundi and Ocelot (Appendix I). Relocate the fishhook cactus (endangered species) outside of the project corridor. Reduce speed of construction vehicles and watch for animals. Do not harass wildlife within and around the project areas.	Matterhorn Express	Prior to construction and during construction	EHS staff will conduct training EIs will conduct weekly field audits Any encounters will be reported per the USFWS plan

Table 5.2-10: Archaeology and Cultural Heritage Management

Objective	Activity	Action	Responsibility	Timescales	Monitoring/ KPI
Reduce risk of site clearance activities encountering significant archaeological site	Pre- site establishment	Undertake archaeological survey including subsurface testing was conducted for project are where required. Developed mitigation in consultation with Texas Historical Commission (THC) and USACE to avoid and minimize impacts to eligible and potentially eligible cultural resources. Archaeologist to review location of exclusion fencing around culturally sensitive sites prior to construction.	Matterhorn Express supported by approved local archaeological specialist	Prior to construction and during construction	Concurrence letter from THC
Manage potential unexpected discovery of archaeological remains/artifacts	Construction	Develop and implement Unanticipated Discovery Plan that includes the following requirements: Immediately stop work. Notify nominated person on site. Contact relevant cultural authorities.	Civil works contractor Matterhorn Express Archaeologist	Prior to and during site establishment and drilling	Chance find reports and notifications to relevant cultural authorities

Objective	Activity	Action	Responsibility	Timescales	Monitoring/ KPI
		Implement recommendations in accordance with requirements. Resume works under the supervision of the relevant cultural authorities.			

Table 5.2-11: Occupational Health and Safety Management

Objective	Activity	Action	Responsibility	Timescale	Monitoring / KPI
On-site health and safety	Education and training	Applicable on-site personnel are required to have conducted basic employment trainings such as blood borne pathogen training, MSDS training, and safety training appropriate for their jobs. Daily tailgate meetings will be conducted to focus on daily health and safety for daily activities, items unique to the location, items for awareness (weather, animals, new construction areas, etc.). Submittal of safety observations and safety interventions to help keep team safe. Read and review EHS Plan.	Employers, EHS staff	Duration of Project	Project records of safety training Daily records of tailgate meetings Record of safety interventions
	Site Safety	Have all appropriate safety signage and fencing around the ROW and permanent facility sites. Utilize flaggers, vehicle spotters and other support staff when needed to operate equipment in a safe fashion. Provide training to laborers regarding biologicals such as snakes, insects and other animals.	EHS staff, contractors	Duration of Project	Construction Standards EHS Plan Traffic Management Plan

6. IMPLEMENTATION AND FUNDING

6.1. MXP ENVIRONMENTAL POLICY AND COMMITMENT

The Project will be undertaken with adherence to Matterhorn Express’s environmental policy (see Environmental, Social and Health and Safety Policy Statement and www.whitewatermidstream.com), the main commitments of which includes:

- Comply with all applicable environmental legislation, as well as the voluntary adoption of environmental best practice practices; verifying that both suppliers and contractors comply with this policy.
- Provide adequate training to staff, encouraging the development and implementation of good environmental practices in processes and activities.
- Implement and continuously improve the Environmental Management System (EMS) aimed at the prevention of pollution and the protection of the environment.
- Disclose its environmental policy, both internally and externally.

6.2. FUNDING

Budgetary estimates for the required environmental and social measures are provided in Tables 6.2-1 and 6.2-2.

Table 6.2-1: Estimation of Environmental Protection Measures

Project ESMMP Implementation Costs	Indicative Cost (USD)
Environmental management system, monitoring, evaluation (component 1)	██████████
Environmental/cultural field surveys, mitigation plans and permitting	██████████
Environmental training	██████████
Emissions controls	██████████
Biological monitoring during construction	██████████
Environmental inspection activities	██████████
Cultural resource monitoring	██████████
Environmental construction clean-up and restoration	██████████
Management requirements (personnel, signage, pollution prevention equipment, waste receptacles, PPE, erosion/sediment control measures, wetland/waterbody protection measures, waste disposal costs, etc.)	██████████
Independent audits	██████████
Total	██████████

Table 6.2-2: Social Mitigation Estimations

Project ESMMP Implementation Costs	Indicative Cost (USD)
Recruitment plan and related initiatives	██████████
Workforce training programs	██████████
Security training	██████████
Stakeholder engagement plan implementation, ongoing stakeholder engagement activities	██████████
Communications plan	██████████
Landowner post-construction restoration commitments	██████████
Total	██████████

7. REPORTING AND AUDITING

7.1. OVERVIEW

An integral part of an ESMS is the reporting of information back to management and to all staff. The following sections establish minimum reporting and auditing standards. All contractors and sub-contractors will be required to adhere to this reporting framework throughout construction as applicable.

7.2. PERFORMANCE REPORTING AND AUDITING

Table 7.2-1 summarizes the key reports to be produced in support of the Project. Any third parties working on behalf of Matterhorn Express will be required to set up systems within their own ESMS for reporting that addresses the basic framework identified below.

Table 7.2-1: Minimum Reporting Requirements

Report Type	Requirements
Accident / incident and non-compliance report (NCR)	Any breaches of the accepted standards specified will be reported to the Matterhorn Express Construction Manager. All accidents, incidents and EHS near misses shall be reported.
Site inspection records	Matterhorn Express and all contractors are to compile a site inspection checklist to record information relevant to their ESMMP implementation responsibilities. Alongside routine daily visual inspections, periodic site inspections are to be undertaken and recorded weekly to confirm ongoing compliance with ESMMP requirements.
Monthly internal EHS reports	Relevant parties will prepare a monthly report for submission to Matterhorn Express’s ESGC and include: <ul style="list-style-type: none"> • Progress in implementing the ESMMP. • Findings of the inspection and monitoring programs, with emphasis on any breaches of the control standards, action levels or standards of general site management; reported back to staff to improve environmental performance/behavior. • Outstanding NCRs. • Summary of any complaints by external bodies and actions taken/to be taken.
Internal audits	Undertaken every six months to review the adequacy of implementation of Contractors’ ESMMP in accordance with the requirements stated in this report.
Incident reports for biological or cultural impacts	Any impacts to cultural sites, wetlands or endangered species will follow the individual plans set forth in the permit requirements.
Progress reports	Contractor weekly progress reports to Matterhorn Express. Includes construction progress, budget progress, any safety incidents, near misses, and positive interventions, land parcels accessed during the week, any interactions with the public, and other issues that may be identified to the project. This document guides the weekly meeting.

Report Type	Requirements
Incident reporting/OSHA requirements	<p>Report all contractor-related incidents to Matterhorn Express’s operations management or supervisors in accordance with Section 12 and Appendix I of Matterhorn Express’s Incident Reporting Standard.</p> <p>Each contractor employee (including subcontractors’ employees) shall notify Matterhorn Express site management and the contractor supervisor as soon as practical of any injury or illness sustained while performing work in the Matterhorn Express work environment.</p> <p>The supervisor shall then make the appropriate notifications in accordance with the Incident Reporting and Timeline (Appendix I of the Incident Reporting Standard) if the condition was potentially caused or aggravated by the work environment.</p> <p>The supervisor is accountable for completing the initial report form for any injury or illness, including first aid cases, for both employee and contractor injuries. Any fatality associated with Matterhorn Express’s operations shall be reported up to the Director of Operations immediately up to within one hour.</p> <p>Injuries and illnesses that meet OSHA’s guidelines for recordability shall be recorded on OSHA’s Form 300, “Log of Work-Related Injuries and Illnesses,” and Form 301, “Injuries and Illnesses Incident Report.” Recordable injuries shall be added to the OSHA 300 log within seven days after the Supervisor has learned about an incident.</p> <p>a) If the work-relatedness of an injury or illness is questionable, the incident shall be recorded on the OSHA 300 log within seven days but may later be lined out if an investigation of the injury or illness has determined it to be not work-related.</p> <p>b) The OSHA forms 300 (log) and 301 (report) shall be kept up to date. The Supervisor is responsible for this requirement for all employees considered based at the facility.</p>

7.2.1. DOCUMENT HANDLING

In accordance with Matterhorn Express document control procedures, a complete and up-to-date file of all relevant sources of information will be maintained in electronic format only accessible by authorized personnel. Any printed documents will be labeled “uncontrolled”. Electronic files will include:

- Current environmental permits and consents.
- All relevant regulations, international guidelines, and codes of practice.
- Latest version of the ESMMP.
- Records for environmental monitoring (inspection forms) and audits.
- Correspondence in relation to environmental matters / permits including internal and external
- Environmental training records (e.g., attendance records for environmental awareness training).

7.2.2. SUPERVISION, INSPECTION AND AUDITING

In accordance with Matterhorn Express’s internal audit plan, the Matterhorn Express EHS team will establish procedures to supervise and measure the effectiveness of the management system. This should be through a combination of inspections and audits (internal and third-party). This should be done by experienced experts and relative to the nature of the risks. Matterhorn Express and the contractors will be required to develop an incident register and implement corrective actions.

7.2.2.1. MONITORING AND SUPERVISION OF CONTRACTORS’ MANAGEMENT OF LABOR AND WORKING CONDITIONS

Matterhorn Express will be responsible for verifying that the required labor standards are passed on to all Contractors and subcontractors. Matterhorn Express will verify implementation of written commitments and procedures through monitoring and supervision activities, especially but not limited to those presented in Table 7.2-2.

Table 7.2-2: Minimum Reporting Requirements

Timing / Phase	Labor aspect	Indicator of contractor compliance	Methods for Matterhorn Express verification
Within two months of contractor commencing construction	Labor management recruitment Labor force data	Contractor human resource policy based on non-discrimination, equal opportunity and fair treatment that is compliant with the national labor law. Staff members conversant on the human resource policy.	Contractors’ HR plans.
One month prior to start of contract	Occupational health and safety	Contractor H&S plan in place that has provisions to provide a safe and healthy work environment by preventing accidents, injuries and diseases; verifies workers are trained; and includes emergency prevention measures and response actions.	Contractors’ H&S plans in project file.
During construction	Working conditions and terms of employment	Written employment contract for each worker. Appropriate shelter and shading. Break times adhere to national law. Provision of timely payment of salaries. General information regarding terms and conditions, Project activities and occupational health and safety information provided at an established location on site.	Periodic random interviews with employees regarding contract and working conditions. Visual inspection of PPE use. Daily visual inspections of eating, resting, drinking and washing facilities.
During construction	Labor grievance	Workers aware of labor grievance mechanism. Use of grievance mechanism.	Random interviews with employees. Periodic discussion with contractors; HR department.

Timing / Phase	Labor aspect	Indicator of contractor compliance	Methods for Matterhorn Express verification
During construction	Occupational health and safety	Number of training sessions and number of trainees. Accident registers up to date on sites with number of accidents (Matterhorn Express will encourage sub-contractors to meet zero accidents and fatalities target). Regular reporting of EHS statistics to Matterhorn Express for central collation. Proper use of PPE. Safe and hygienic eating, resting, drinking and washing facilities.	Accidents reported in contractors' progress reports as applicable. Regular (minimum weekly) visual inspections of sites and use of PPE.

7.2.2.2. ENVIRONMENTAL MONITORING

Environmental performance indicators required to be monitored during the course of the Project are outlined in Table 7.2-3.

Table 7.2-3: Environmental Monitoring

Measure	Frequency	Method	Responsibility
General Environmental Best Practices during Pipeline Construction	Daily	Dedicated environmental inspection	Environmental Inspectors and Matterhorn Express ESGC
Erosion & Sediment Controls	Daily	Dedicated environmental inspection	Environmental Inspectors and Matterhorn Express ESGC
Wetland & Waterbody Construction Procedures	Daily	Dedicated environmental inspection	Environmental Inspectors and Matterhorn Express ESGC
Permit Conditions	Daily	Dedicated environmental inspection	Environmental Inspectors and Matterhorn Express ESGC
Environmental Clean-up and Restoration	Daily	Dedicated environmental inspection	Environmental Inspectors and Matterhorn Express ESGC

7.2.2.3. GENERAL AWARENESS TRAINING

To fulfil the requirements of an ISO 14001 EMS, all staff members involved on the Project will be required to attend educational training that includes general environmental awareness in relation to the Project. At a minimum, this training will address the following:

- General understanding of the environmental permit requirements and resource avoidance measures associated with the Project.
- Explanation of the Matterhorn Express Environmental Policy and its practical implementation, stressing that it carries implications for Project staff.
- Any specific resource concerns.
- Emergency preparedness and response.
- Natural hazard risks.
- Stakeholder engagement and interaction policy.
- Labor grievance mechanism.

7.2.2.4. SUB-CONTRACTOR TRAINING REQUIREMENTS

All contractors will be required as part of the request for tender for the works to provide an overview of their training provisions and make training records of key staff available for review upon request as part of the internal auditing process for the Project for any specialist disciplines.

7.3. COMMUNICATION

Communication requirements for the Project are to be set out in the Stakeholder Engagement Plan (SEP). The contractors' plans will be required to take account of the SEP.

Appendix A – Emergency Response Plan / Pollution Incident Control Plan (Contingency Plan)

Appendix B – Traffic Management Plan

To be provided by construction contractor.

Appendix C – Waste Management Plan

Appendix D – ES Social Management Plan (Human Resource Procedures)

Removed for public consumption due to sensitive information.

Appendix E – EHS Manual

Appendix F – Construction Standards

Appendix G – Social Policies and Ethics

Appendix H – Section 404 Permits (ABQ, FW) and Avoidance Measures (GV)

Appendix I – Conservation Measures and Commitments (USFWS)

Removed for public consumption due to sensitive information.

Appendix J – Cultural Commitment Letters

Removed for public consumption due to sensitive information.

Appendix K – Unanticipated Discovery Plan

Appendix L – GHG Emissions Report

Removed for public consumption due to sensitive information.

Appendix M – Stakeholder Engagement Summaries